Whangamatā Community Board CAPEX Work Programme and Other Information Update 2023/24 February 2024

SIGNIFICANT ISSUES/	ISSUES IDENTIFIED/	ON TRACK (NO ISSUES	
NO PLAN IN PLACE	PLAN IN PLACE TO ADDRESS	ON TRACK/NO ISSUES	

CAPEX WORK PROGRAMME									
Project	Project Manager	Scope of Work	AP Budget 2023/24	Spend as of 31 Dec 2023	Forecast to end of June 2024	Comments	Status		
Parks & Reserves Renewals (1800CSD24)	Parks & Facilities Officer	Replace existing assets, as and when required, with initial list generated from asset management database.	\$60,237	\$0	\$60,237	Reactive renewals undertaken as needed.			
Street Furniture Renewals (1802CSD24)	Parks & Facilities Officer	Replacement of existing street furniture - prioritised based on condition.	\$4,308	\$160	\$4,308	Reactive renewals undertaken as needed.			
Carpark reseals (1803CSD24)	Roading Manager	Resealing of reserve carparks that are due, or overdue, for resealing based on condition & performance assessments.	\$96,230	\$0	\$96,230	 Agreement in place for Ventia to complete carpark sealing. Works to be scheduled for mid to late February 2024, weather dependent. 			
Footpath rehabilitation (4801RGD24)	Roading Engineer	Replace existing sections of footpaths (greater than 5m in length and not considered maintenance) that are damaged or have reached the end of their life.	\$10,551	\$0	\$10,551	• Programme is getting finalised with work expected to be completed over next few months.			
Streetlight renewals (4803RGD24)	Roading Engineer	Maintaining existing lights ensuring Councils streetlight assets are safe and fit for purpose.	\$27,469	\$19,156	\$27,469	 Complete with some budget held for a single pole emergency renewal. 			
Nib Kerb Construction (4850RGD24)	Roading Engineer	Replace section of nib kerb to control road stormwater.	\$685,183	\$30,657	\$685,183	 Tender has gone out to the open market, closing on 7 February 2024. Work is planned for a March/April 2024 timeframe. 			
Santa and decorations (4810RGD24)	Area Manager	Replace one complete set consisting of surfing Santa, wreath, and lights.	\$2,375	\$0	\$2,375	Decorations removed; project completed.			
Whangamatā Stormwater Improvement (7201STW24)	Engineering Project Manager	Williamson ParkConvert existing pond into wetland and addlow level outlet to beachIsland View ReserveAdd soakage modules under stormwaterpond and reprofile banks for safety.	\$1,228,298	\$117,131	\$1,228,298	 Stakeholder workshop held prior to Christmas to confirm scope of works. Detailed design in progress. Draft to be completed by February 2024. Construction scheduled for April to June 2024. WRC have confirmed that the scope of works is a permitted activity. 			
Harbour/Cycle Pedestrian Access (2705)	Landscape Architect/Project Manager	Investigation/ consultation for proposed cycleway/pedestrian track along the Moana Anu Anu harbour from Hetherington Road causeway bridge to Brenton Place.	\$ 80,164	\$0	\$ 80,164				

COMPLETED